



**國家同步輻射研究中心**  
*National Synchrotron Radiation Research Center*

# Operation of TLS and Progress of TPS

**Gwo-Huei Luo on behalf of  
Accelerator Divisions**

**EPICS Collaboration Meeting  
June 13-17, 2011**


NSRRC





# TLS accelerator layout and key milestones

The most densely-packed SR ring with the highest number of superconducting IDs!

- Commission in Apr. & open to users in Oct. 1993
- 1.3 to 1.5 GeV ramping in operation in 1996
- 240 mA operation beam current in 1996
- Booster full energy injection in 2000
- Sc. wavelength shifter in operation in 2002
- Cryogenic system & SW6 available in 2004
- SRF cavity in operation in Feb. 2005
- Top-up injection implemented in Oct. 2005
- 1<sup>st</sup> IASW installed in 2006 & 2<sup>nd</sup> IASW in 2009
- 360 mA top-up & 3<sup>rd</sup> IASW in 2010



# Weekly report and accumulated dosage




Annual dosage limit for NSRRC staff < 2 mSv/yr.



Atomic Energy Council annual dosage < 50 mSv/yr. (rad. worker)

# Operation statistics during user shifts


## Availability of TLS user time



# Users Distribution




Distribution of users' proposals in 2010



# SCI Publication Statistics

SCI papers



**Remark:**

1. Top 5%、10% and 15% include SCI paper in the field of natural science and life science.
2. Top 5%: IF  $\geq$  6.0 in natural science, and IF  $\geq$  9.0 in life science.
3. Top 10%: IF  $\geq$  4.5 in natural science, IF  $\geq$  6.0 in life science.
4. Top 15%: IF  $\geq$  3.5 in natural science, IF  $\geq$  4.8 in life science.
5. 92年(含)前所有年度之IF值皆以93年之IF值為統計標準,其餘年度皆依據該年度之IF值為統計標準。
6. 以上為截至100年6月上旬之資料。相關統計仍持續進行中。

# **Status and Progress of TPS**


# Major Parameters of Taiwan Photon Source

<b>Energy</b>	3 GeV (maximum 3.3 GeV)
<b>Current</b>	500 mA at 3 GeV (Top-up injection)
<b>SR circumference</b>	518.4 m ( $h = 864 = 2^5 \cdot 3^3$ , dia. = 165.0 m)
<b>BR circumference</b>	496.8 m ( $h = 828 = 2^2 \cdot 3^2 \cdot 23$ , dia. = 158.1 m)
<b>Lattice</b>	24-cell DBA
<b>Straight sections</b>	12 m x 6 ( $\sigma_v = 12 \mu\text{m}$ , $\sigma_h = 160 \mu\text{m}$ ) 7 m x 18 ( $\sigma_v = 5 \mu\text{m}$ , $\sigma_h = 120 \mu\text{m}$ )
<b>Bending magnets</b>	48
<b>Emittance</b>	1.6 nm·rad at 3 GeV (Distributed dispersion)
<b>Coupling</b>	1 %
<b>RF frequency</b>	500 MHz
<b>RF gap voltage</b>	2.8~3.5 MV (3 SRF cavities)
<b>RF power</b>	750 kW (3 SRF cavities)
<b>Location</b>	No. 101, Hsin-Ann Road, Hsinchu, Taiwan
<b>Building</b>	Outer diameter 210 m ; Inner diameter 129 m



# Taiwan Photon Source (TPS)

3 GeV, 518.4 m, 500 mA



Taiwan Light Source  
(TLS)

Administration and Operation Center


Academic Activity Center

Natural emittance: 1.6 nm-rad  
Straight sections: 7 m (x 18); 12 m (x 6)



## 3D Aerial View of NSRRC

**The largest investment for scientific research program in this country in history.**

**Concentric booster and storage ring**




**Distributed utility and control instrumentation**






# Utility, control and instrumentation for one cell lattice



# Comparison of brightness between TLS and TPS






The X-ray spectrum (photon energy 8 keV ~ 70 keV):  
the brightness of bending magnet  $>10^2$ .  
the brightness of IDs: 4~6 orders of mag.



# Major parameters of TPS storage ring

<b>Circumference C (m)</b>	<b>518.4</b>
<b>Energy E (GeV)</b>	<b>3.0</b>
<b>Beam current (mA)</b>	<b>400</b>
<b>Natural emittance <math>\epsilon_{x0}</math> (nm-rad)</b>	<b>1.6</b>
<b>Straight sections (m)</b>	<b>12 (x6) + 7 (x18)</b>
<b>Radiofrequency (MHz)</b>	<b>499.654</b>
<b>Harmonic number h</b>	<b>864</b>
<b>RF voltage (MV)</b>	<b>3.5</b>
<b>Energy loss per turn (dipole) (MeV)</b>	<b>0.85269</b>
<b>Betatron tune <math>\nu_x/\nu_y</math></b>	<b>26.18 / 13.28</b>
<b>Momentum compaction (<math>\alpha_1, \alpha_2</math>)</b>	<b><math>2.4 \times 10^{-4}, 2.1 \times 10^{-3}</math></b>
<b>Natural energy spread <math>\sigma_E</math></b>	<b><math>8.86 \times 10^{-4}</math></b>
<b>Damping time <math>\tau_x/\tau_y/\tau_s</math> (ms)</b>	<b>12.20 / 12.17 / 6.08</b>
<b>Natural chromaticity <math>\xi_x/\xi_y</math></b>	<b>-75 / -26</b>
<b>Synchrotron tune <math>\nu_s</math></b>	<b>0.00609</b>
<b>Bunch length (mm) <math>\sigma_l</math></b>	<b>2.86</b>


# TPS storage ring lattice functions



24 DBA cells


# Alternative lattice configurations

- Low  $\alpha$  short bunch --  
reduce 1<sup>st</sup> –order  $\alpha$  so that bunch length can be reduced by a factor of 5 ( a few ps).
- High/low  $\beta_x$  in the straight -  
- provide tuning flexibility for optimizing photon beam properties for the experiments.
- Double mini-  $\beta_y$  in the long straight – accommodate two mini-gap insertion devices in a long straight.





$$\alpha_1 = 7.3e-6$$

$$\epsilon_x = 2.8 \text{ nm-rad.}$$




$$\epsilon_x = 1.6 \text{ nm-rad}$$




# Accelerator application tools for beam commissioning and operation


## Beam Based Alignment




## Dispersion Function Measurement



## Beta Function Measurement




## Tune Control





# TPS Sub-system design and prototype

## 二極、四極與六極磁鐵




## 修正磁鐵電源供應器原型 (與工研院合作開發)




**Specification**  
 Max. volt./cur.:  $\pm 50V/\pm 10A$   
 Current ripple: 10 ppm  
 Short term stability: 5 ppm  
 Long-term stability: 10 ppm

Total 750 units to be fabricated by local company

## 真空系統設計與射束診斷安排




## 屏蔽牆內儲存環與增能環結構




## 超導高頻共振腔

### KEKB Type SRF Module

- Installed at KEKB (508 MHz) and BECP-II/IHEP (500 MHz)




## 700 W液氮低溫系統配置



## TPS儲存環1/24段實體照片



## 四極磁鐵原型及量測平台




## 潔淨室無油加工鋁質二極真空腔



# Software development for the accelerator control


## TPS 虛擬加速器與 EPICS 介面控制系統



## 加速器應用軟體開發與虛擬加速器

- To enable **early testing of applications** through the control system, a virtual accelerator has been implemented to give simulation of the accelerators though the intended EPICS PV interface. **Prototype was set up by the help from DLS.**
- Current version is AT/MML version.
- Virtual booster and linac are also possible near future!
- Many facility have such kinds activities: SNS, KEK, J-PARC, DLS, ... many others!

TPS Storage Ring  
(Lattice designed by BD Group)



# Parameters of GHe tanks (completed)

Cryogenic System for SRF Cavities			
Parameters	Base Value (TPS)	Unit	Comment
<b>Cold box</b>			
Maximum refrigeration capacity	700	W	at 4.5K
Inlet GHe temperature	300	K	
No. of turbines	2		
No. of heat exchangers	5		
No. of 80K absorbers	2		
O2 impurities	0.01	ppm	
N2 impurities	3.6	ppm	
No. of 20K absorbers	1		
Pressure drop of return gas thru HEXs	<120	mbar	at 700W
<b>Helium storage tanks</b>			
No. of tanks	4		
Volume	100	m <sup>3</sup>	
Design pressure	20	barg	
Operation pressure	2~9.5	barg	

Volume: 100m<sup>3</sup>  
 Design Pressure: 20 barg  
 Operation pressure: 2-9.5 barg  
 Length: 13.8m  
 Outer diameter: 3.2m



1. Welding



TPS 氦氣  
儲槽製造



3. Sand Blasting




2. He leakage rate test  
at 18 barg mixing  
gas (3 barg He and  
15 barg N<sub>2</sub>)



# Basic parameters of 700 W LHe cold box (delivery in July, 2011)


Cryogenic System for SRF Cavities			
Parameters	Base Value (TPS)	Unit	Comment
<b>Cold box</b>			
Maximum refrigeration capacity	700	W	at 4.5K
Inlet GHe temperature	300	K	
No. of turbines	2		
No. of heat exchangers	5		
No. of 80K absorbers	2		
O2 impurities	0.01	ppm	
N2 impurities	3.6	ppm	
No. of 20K absorbers	1		
Pressure drop of return gas thru HEXs	<120	mbar	at 700W

Turbines Cooler



Electrical Junction Box

1<sup>st</sup> Heat Exchanger



Refrigerator/Liquefier for TPS

# RF system

## KEK type SRF module :

Contracted to MHI



DDR review on Dec. 2010

## Petra Cavity module :

High power processing

## 300kW RF transmitter :

1. 2 sets of transmitter and 2 spare klystrons pass acceptance test
2. Re-assembly for all modules
3. Waveguide, ferrite load and cooling units ready
4. high power and acceptance test – 305 kW reached





# Process welding of BC in Chu-Tung




Upper and lower leaf of BC Welding pumping port

Alignment for the bending chamber




Bending chamber in auto-welding stage






# Assembly of vacuum system and storage in Chu-Tung





(2010.12.30)

# Assembly and acceptance test of 150 MeV linac






# Beam parameters of 150 MeV linac

## Single-bunch Mode

Parameter	Specification-SBM	Measurement
Bunch train length ( $\mu\text{s}$ )	$\leq 1$ ns	0.7
Charge in bunch train (nC)	$\geq 1.5$ nC	>1.5
Energy (MeV)	$\geq 150$	153
Pulse to pulse energy variation (%)	$\leq 0.25$ (rms)	0.08
Relative energy spread (%)	$\leq 0.5$ (rms)	0.2
Normalised emittance ( $1\sigma$ ) ( $\pi\text{mm mrad}$ )	$\leq 50$ (x plane) $\leq 50$ (y plane)	41 36
Repetition rate (Hz)	1 to 5, adjustable	1.2 to 5
Pulse to pulse time jitter (ps)	$\leq 100$	29
Single bunch purity (1%)	better than 1	0.7%

## Energy and Energy Spread-SBM

Spec.: >150 MeV; spread < 0.5%




I=46A, E=153 MeV

$$\Sigma^2 = \sigma_x^2 + D^2 (\Delta E/E)^2 > D^2 (\Delta E/E)^2$$


$$1.9^2 > 1000^2 ((\Delta E/E)^2)$$

$$0.2\% > \Delta E/E$$

## Emittance-vertical (SBM)




K=0      K=0.54 (4 A)      K=1.09 (8 A)      K=1.63 (12 A)




Spec.: <  $50 \pi$  mm mrad

Vertical emittance analysis:  
 $\epsilon_{y,rms, norm} = 36 \pi$  mm mrad

## Emittance-horizontal (SBM)



K=0      K=0.54 (4 A)      K=1.09 (8 A)      K=1.63 (12 A)






Spec.: <  $50 \pi$  mm mrad

Horizontal emittance analysis:  
 $\epsilon_{x,rms, norm} = 41 \pi$  mm mrad


E=153 MeV, 2nC

# Shielding design for BL and end-station


**GB:** Gas Bremsstrahlung  
**SR:** Synchrotron Radiation



# TPS phase space tracking for top-up injection



Forward and backward tracking in phase space for bending magnet's beamline




Forward and backward tracking in phase space for insertion device's beamline

# The First-Phase BL's Proposals for TPS


- *$\mu$ -focus macromolecular crystallography* (2013)  
(微聚焦巨分子結晶學光束線)
- *High resolution Inelastic soft-x-ray scattering* (2013)  
(高解析非彈性軟X光散射學光束線)
- *Sub- $\mu$  soft x-ray photoelectron & fluorescence emission* (2013)  
(次微米軟X光能譜學光束線)
- *Soft matter small angle scattering* (2014)  
(軟物質小角度散射學光束線)
- *Sub- $\mu$  x-ray diffraction* (2014)  
(次微米繞射光束線)
- *Nano-probe x-ray diffraction* (2014)  
(奈米探針光束線)
- *Multi-purpose coherence x-ray scattering* (2014)  
(多用途同調性散射光束線)

# Conceptual design of first-phase beamlines


微聚焦巨分子結晶學光束線  
( $\mu$ -focus macromolecular crystallography)




高解析非彈性軟X光散射學光束線  
(High resolution Inelastic soft-x-ray scattering)




次微米軟X光能譜學光束線  
(Sub- $\mu$  soft x-ray photoelectron & fluorescence emission)




軟物質小角度散射學光束線  
(Soft matter small angle scattering)




次微米繞射光束線  
(Sub- $\mu$  x-ray diffraction)



奈米探針光束線  
(Nano-probe x-ray diffraction)



多用途同調性散射光束線  
(Multi-purpose coherence x-ray scattering)





# NSRRC site image from satellite (by National Space Center)

2010-02-10



2010-05-21



2010-08-04




2011-02-05






# TPS Storage ring

(beneficial occupancy plan in Q2, 2012)



# TPS construction schedule



Installation pedestal and girder in Q2, 2012

Booster and storage ring commissioning in Q4, 2013.



# Summary


- **Taiwan Light Source**

- 1.5 GeV beam energy provides more than 5500 hrs with 360 mA top-up to users. Photon energy can be up to ~30 keV by SC wigglers.
- Beamlines in SPring-8 provide hard x-ray to users.

- **Taiwan Photon Source**

- 3 GeV storage ring with 500 mA as design goal. Seven beamlines are under design for Phase-I operation.
- Subsystems of accelerator are delivering to NSRRC for acceptance test and installation.
- The installation will start in the 2<sup>nd</sup> quarter of 2012.
- Booster and storage ring commission are planned before the end of 2013.

# Taiwan Photon Source (TPS)



Thank you for your attention!